

## **EXHIBIT 7**

**Acme Contracting, Ltd**

P.O. Box 700523

Plymouth, MI 48170

**Invoice**

Date	Invoice #
7/28/2006	590

Bill To
Toltest 1480 Ford Maumee, OH 43537

P.O. No.	Terms	Project
	Net 30	A6005 Georgia Tech...

Qty	Description	Rate	Amount
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 5, 2006	4,190.66	4,190.66
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 6, 2006	4,025.42	4,025.42
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 7, 2006	4,040.80	4,040.80
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 8, 2006	4,186.96	4,186.96
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 10, 2006	4,799.56	4,799.56
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 11, 2006	4,245.73	4,245.73
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 12, 2006	4,667.45	4,667.45
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 13, 2006	4,245.73	4,245.73
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 14, 2006	4,316.49	4,316.49
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 15, 2006	3,108.42	3,108.42
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 17, 2006	3,472.72	3,472.72
1	Removed soils from ERB Excavation and stockpiled sloped ERB Excavation on July 18, 2006	3,472.72	3,472.72
1	Performed stripping of topsoil from the sector 1 grading area, using John Deere 450 Bulldozer & Operator on July 27, 2006	8,350.69	8,350.69
1	Performed stripping of topsoil from the sector 1 grading area, using John Deere 450 Bulldozer & Operator on July 28, 2006	8,350.69	8,350.69

Contact David MacDonald if you have any questions or concerns.  
Phone 248-374-1911 Fax 248-374-1922

**Total****Payments/Credits****Balance Due**

# Acme Contracting, Ltd

P.O. Box 700523  
Plymouth, MI 48170

## Invoice

Date	Invoice #
7/28/2006	590

Bill To
Toltest 1480 Ford Maumee, OH 43537

P.O. No.	Terms	Project
	Net 30	A6005 Georgia Tech...

Qty	Description	Rate	Amount
1	Performed stripping of topsoil from the sector 1 grading area, using John Deere 450 Bulldozer & Operator, excavated and stockpiled unsuitable soils on July 29, 2006	9,484.40	9,484.40
1	Performed stripping of topsoil from the sector 1 grading area, using John Deere 450 Bulldozer & Operator, excavated and stockpiled unsuitable soils on July 31, 2006	10,258.86	10,258.86

Contact David MacDonald if you have any questions or concerns.  
Phone 248-374-1911 Fax 248-374-1922

<b>Total</b>	\$85,217.30
<b>Payments/Credits</b>	\$0.00
<b>Balance Due</b>	\$85,217.30

# Acme Contracting, Ltd

P.O. Box 700523

Plymouth, MI 48170

## Invoice

Date	Invoice #
8/31/2006	600

Bill To
Toltest 1480 Ford Maumee, OH 43537

P.O. No.	Terms	Project
	Net 30	A6005 Georgia Tech...

Qty	Description	Rate	Amount
1	Preformed stripping of topsoil from sector 1 grading area using a John Deere 450 Bulldozer & Operator, excavated and stockpiled unsuitable soil on August 1, 2006	8,628.11	8,628.11
1	Excavated unsuitable soil from sector 1, drafted stockpiled soil and performed grading with various equipment August 2, 2006	11,512.14	11,512.14
1	Plowed up moist soils in sector 1, re-compacted then drafted and graded fill using various equipment, sealed at end of day August 2, 2006	19,556.57	19,556.57
1	Plowed up moist soils in sector 1, re-compacted, drafted and graded fill using various equipment, sealed at end of day August 4, 2006.	15,682.56	15,682.56
1	Plowed up moist soils in sector 1, re-compacted, drafted and graded fill using various equipment, sealed at end of day August 5, 2006.	17,114.90	17,114.90
1	Plowed up moist soils in sector 1, re-compacted, drafted and graded fill using various equipment, sealed at end of day August 7, 2006.	14,988.86	14,988.86
1	Plowed up moist soils in sector 1, re-compacted, drafted and graded fill using various equipment, sealed at end of day, backfilled ERB Excavation on August 8, 2006.	14,820.38	14,820.38
1	Spread six inch lift to 910', plow, grade, and compact re-plow, re-grade, and re-compact @ ATC representative direction on August 9, 2006	14,889.80	14,889.80
1	Spread six inch lift to 910', plow, grade, and compact re-plow, re-grade, and re-compact @ ATC representative direction on August 10, 2006	15,201.19	15,201.19
1	Due to last night's rains, performed dewatering of the ERB excavation, discharged water to the sedimentation basin on August 11, 2006	10,137.94	10,137.94
1	Excavated collection sumps @ the four corners of the ERB excavation, performed dewatering of the excavation on August 12, 2006	9,378.51	9,378.51
		<b>Total</b>	
		<b>Payments/Credits</b>	
		<b>Balance Due</b>	

**Acme Contracting, Ltd**

P.O. Box 700523  
Plymouth, MI 48170

**Invoice**

Date	Invoice #
8/31/2006	600

Bill To
Toltest 1480 Ford Maumee, OH 43537

P.O. No.	Terms	Project
	Net 30	A6005 Georgia Tech...

Qty	Description	Rate	Amount
1	Plowed up moist soils in sector 1, re-compacted, drafted and graded fill using various equipment, sealed at end of day, moved stockpiled ERB soils for sloping on August 14, 2006.	18,305.58	18,305.58
1	Dewatered the ERB excavation as well as sector 1, cut drainage trenches into each location on August 15, 2006	11,291.09	11,291.09
1	Plow up ERB & sector 1 soils, load & stage for drying	13,148.39	13,148.39
1	Plow up ERB & sector 1 soils, load & stage for drying, backfill, grade & compact sector 1 soils & ERB excavation on August 18, 2006	18,178.48	18,178.48
1	Spread six inch lift to 912', plow, grade, and compact re-plow, re-grade, and re-compact @ ATC representative direction on August 19, 2006	13,416.33	13,416.33
1	Spread six inch lift to 911' then 912', plow, grade, and compact re-plow, re-grade, and re-compact @ ATC representative direction amend 911.5' lift with TolTest supplied lime on August 20, 2006	8,685.01	8,685.01
1	Mucked out collection sumps, re-plow, re-grade, and re-compact @ ATC representative direction on August 21, 2006	12,355.48	12,355.48
1	Dewater excavation, following 2.2 inch rain, trench collection ditches at excavation perimeter on August 22, 2006	10,848.70	10,848.70
1	Plowed soils of ERB excavation & dewatered excavation on August 23, 2006	11,594.50	11,594.50
1	Plowed soils of ERB excavation & dewatered excavation due to past rains on August 24, 2006	10,347.61	10,347.61
1	Spread six inch lift to 911' then 912', plow, grade, and compact re-plow, re-grade, and re-compact @ ATC representative direction amend 911.5' lift with TolTest supplied lime on August 25, 2006	11,768.41	11,768.41
1	Spread six inch lift to 911.5' then 912', plow, grade, and compact re-plow, re-grade, and re-compact @ ATC representative direction amend 911.5' lift with TolTest supplied lime on August 26, 2006	12,434.72	12,434.72
		<b>Total</b>	
		<b>Payments/Credits</b>	
		<b>Balance Due</b>	

# Acme Contracting, Ltd

P.O. Box 700523  
Plymouth, MI 48170

## Invoice

Date	Invoice #
8/31/2006	600

Bill To
Toltest 1480 Ford Maumee, OH 43537

		P.O. No.	Terms	Project
			Net 30	A6005 Georgia Tech...
Qty	Description	Rate		Amount
1	Grade and compact final lift to 912' excavation, re-plow, re-grade, and re-compact @ ATC representative direction final compaction testing accepted (second time) August 27, 2006	9,869.31		9,869.31
		<b>Total</b>		\$314,154.57
		<b>Payments/Credits</b>		\$0.00
		<b>Balance Due</b>		\$314,154.57